Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work :- Comprehensive Development of Roads and Drains at Maruthinagara, Kamakshamma layout, Kondappa layout and A sector in ward no 01, 02 and 04 of Yelahanka division (Package No 01)

Job Code: 002-21-000040

Sl No	Description of Work	Unit	Estimated Qty	Executed Qty	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications	Cum	9845.12	9843.27							
2	Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications. Data Rate a) 40mm Jelly	Cum	6.57	6.44							
3	b) 20mm Jelly	Cum	6.57	5.97							
4	c) Coarse sand.	Cum	4.93	4.86							
5	d) Fine Sand	Cum	3.29	3.25							
6	e) 12.5mm chips	Cum	4.93	4.64							
7	Supplying, laying and jointing HDPE pipes of specified grade and conforming to IS 4984- 995 with latest amendments and conveyingto work site including loading and unloading at both destinations and rolling and lowering into trenches, laying true to line and jointing of pipes and specials, giving hydraulic test as per relevant ISS with all lead and lifts including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation, testing and commissioning. The rate is exclusive of required specials and fittings wherever necessary like saddle Tee. stub ends, flanged sets, bends, reducers etc. complete (Contractor will make his own arrangements for procuring water for testing) etc. for : HDPE Grade PE80-PN6.0, 630 mm dia	Rmt	95.40	95.40							

Sl No	Description of Work	Unit	Estimated Qty	Executed Qty	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21
8	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified indrawings or as approved by Engineer Incharge	Sqm	16.43	16.12							
9	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum	1398.37	1398.32							
10	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sowu size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification.	Cum	3086.45	3086.26							
11	KSRRB M2200-8. Providing weep holes in Brick masonry / Plain / Reinforced concrete abutment, wing wall / return wall with 100 mm dia AC pipe, extending through the fall width of the structure with slope of 1V :20H towards drawing force. Complete as per drawing and Technical Specifications including cost of materials, labour, HOM complete as per specifications.	Nos	220.00	215.00							
12	KSRRB - M2300-14. Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications	Tn	187.71	187.70							
13	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge.	Sqm	6413.30	6142.73							
14	Providing and fixing RCC precast cover slab of 250mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	418.92	418.32							

Sl No	Description of Work	Unit	Estimated Qty	Executed Qty	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21
15	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively. 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete.	Nos	8940.00	8938.00							
16	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	1363.70	1316.07							
17	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. Loading and unloading	Cum	942.06	941.04							
18	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications	Cum	1802.07	1801.64							
19	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density.	Cum	307.80	307.73							
20	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 %	Cum	153.90	153.86							
21	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with	Cum	235.98	235.92							
22	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Sqm	1026.00	1025.75							

Sl No	Description of Work	Unit	Estimated Qty	Executed Qty	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21
23	KSRRB 500-7 Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.	Sqm	1026.00	1025.75							
24	KSRRB M500-17 Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per	Cum	51.30	51.29							
25	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all	Cum	41.04	41.03							
26	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectising Glass Beads on Bituminous Surface Concrete Surface. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC 35 standards	Sqm	42.75	40.75							
27	KSRRB M600-1 Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016.aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5. with OPC at 150 kg/cum and coarse aggregate .86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor	Cum	1489.17	1488.80							

Sl No	Description of Work	Unit	Estimated Qty	Executed Qty	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21
28	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS 383-2016, with Superplastizer at 3 ltr conforming to IS 9103-2008, mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer,joint sealant, admixtures as approved, curing compound.	Cum	1602.99	1602.85							

Planned%

Progress%

Contractor representative

Consultant representative

05-01

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore